

DHARANI READYMIX



MCI 70 Control System Ver 3.1

SCHWING
Stetter

Docket / Batch Report / Autographic Record

Batch Date : 31-Mar-2025
Batch Start Time : 10:09:00AM
Batch End Time : 10:30:00AM

Plant Serial Number: 746

Batch Number / Docket Number : 1
Customer : GALAXY BUILDERS
Site : VELLANKANNI
Recipe Code : 1
Recipe Name : M25
Truck Number : TN50T3179
Truck Driver : SABARISVARAN.A
Order Number : ORD20250404081252
Batcher Name : Stetter

Ordered Quantity : 45.00 M³
Production Quantity : 6.00 M³
Adj/Manual Quantity : 0.00 M³
With This Load : 6.00 M³
Mixer Capacity : 0.50 M³
Batch Size : 0.50 M³

Aggregate						Cement			Water		MS / ICE		Admixture	
12 M	SAND	Moi	20 MM	20 MM	0	CEM1	CEM2	FILLER	WATER		-		ADMIX1	ADMIX2
Targets based on batchsize in														
Kg200	350	in %	215	195	0	175	15	0	80	+/-	0		0.65	0.00
Actual in Kgs.														
198	349	0.0	212	195	0	171	15	0	77	+1	0	0	0.67	0.00
205	359	0.0	205	200	0	170	14	0	83	+3	0	0	0.64	0.00
195	347	0.0	223	194	0	178	15	0	78	0	0	0	0.68	0.00
210	338	0.0	223	200	0	175	16	0	78	-3	0	0	0.62	0.00
207	359	0.0	210	185	0	172	15	0	78	-2	0	0	0.61	0.00
205	366	0.0	219	191	0	173	16	0	77	-1	0	0	0.66	0.00
200	360	0.0	214	187	0	180	15	0	83	+2	0	0	0.66	0.00
205	363	0.0	214	204	0	167	15	0	82	-3	0	0	0.67	0.00
198	334	0.0	210	200	0	170	16	0	84	+1	0	0	0.61	0.00
202	365	0.0	222	196	0	173	15	0	78	+1	0	0	0.68	0.00
205	334	0.0	225	203	0	180	14	0	78	-2	0	0	0.66	0.00
192	334	0.0	219	187	0	174	14	0	80	-3	0	0	0.68	0.00
Total Set Weight in Kgs:														
2400	4200		2580	2340	0	2100	180	0	960		0		8	0
Total Actual in Kgs:														
2422	4208		2596	2342	0	2083	180	0	956		0	0	7.84	0.00