

DHARANI READYMIX



MCI 70 Control System Ver 3.1

SCHWING
Stetter

Docket / Batch Report / Autographic Record

Batch Date : 31-Mar-2025
Batch Start Time : 10:58:00AM
Batch End Time : 11:20:00AM

Plant Serial Number: 746

Batch Number / Docket Number : 3
Customer : GALAXY BUILDERS
Site : VELLANKANNI
Recipe Code : 1
Recipe Name : M25
Truck Number : TN50V1770
Truck Driver : RADHAKRISHNAN
Order Number : ORD20250404081252
Batcher Name : Stetter

Ordered Quantity : 45.00 M³
Production Quantity : 7.00 M³
Adj/Manual Quantity : 0.00 M³
With This Load : 32.00 M³
Mixer Capacity : 0.50 M³
Batch Size : 0.50 M³

Aggregate						Cement			Water		MS / ICE		Admixture	
12 M	SAND	Moi	20 MM	20 MM	0	CEM1	CEM2	FILLER	WATER		-		ADMIX1	ADMIX2
Targets based on batchsize in														
Kg200	350	in %	215	195	0	175	15	0	80	+/-		0	0.65	0.00
Actual in Kgs.														
190	346	0.0	216	187	0	170	14	0	77	-1	0	0	0.65	0.00
192	357	0.0	210	197	0	182	15	0	84	+2	0	0	0.65	0.00
202	348	0.0	208	202	0	179	16	0	77	+1	0	0	0.64	0.00
195	366	0.0	207	194	0	172	15	0	84	0	0	0	0.62	0.00
205	359	0.0	213	192	0	173	15	0	83	-2	0	0	0.64	0.00
190	364	0.0	221	192	0	174	15	0	78	0	0	0	0.66	0.00
194	355	0.0	209	186	0	183	14	0	81	0	0	0	0.61	0.00
198	352	0.0	216	188	0	175	14	0	80	-2	0	0	0.63	0.00
208	358	0.0	215	190	0	179	15	0	80	+3	0	0	0.63	0.00
192	349	0.0	219	191	0	166	15	0	80	-1	0	0	0.67	0.00
198	360	0.0	206	192	0	175	15	0	81	0	0	0	0.67	0.00
190	350	0.0	204	190	0	170	14	0	82	+1	0	0	0.65	0.00
198	351	0.0	220	195	0	178	15	0	78	-3	0	0	0.65	0.00
194	367	0.0	213	188	0	178	15	0	82	+1	0	0	0.62	0.00
Total Set Weight in Kgs:														
2800	4900		3010	2730	0	2450	210	0	1120			0	9	0
Total Actual in Kgs:														
2746	4982		2977	2684	0	2454	207	0	1127		0	0	8.99	0.00