

DHARANI READYMIX



MCI 70 Control System Ver 3.1

SCHWING
Stetter

Docket / Batch Report / Autographic Record

Batch Date : 31-Mar-2025
Batch Start Time : 11:23:00AM
Batch End Time : 11:40:00AM

Plant Serial Number: 746

Batch Number / Docket Number : 4
Customer : GALAXY BUILDERS
Site : VELLANKANNI
Recipe Code : 1
Recipe Name : M25
Truck Number : TN50AY1180
Truck Driver : SAMIAYYA.C
Order Number : ORD20250404081252
Batcher Name : Stetter

Ordered Quantity : 45.00 M³
Production Quantity : 6.00 M³
Adj/Manual Quantity : 0.00 M³
With This Load : 32.00 M³
Mixer Capacity : 0.50 M³
Batch Size : 0.50 M³

Aggregate						Cement			Water		MS / ICE		Admixture	
12 M	SAND	Moi	20 MM	20 MM	0	CEM1	CEM2	FILLER	WATER		-		ADMIX1	ADMIX2
Targets based on batchsize in														
Kg200	350	in %	215	195	0	175	15	0	80	+/-		0	0.65	0.00
Actual in Kgs.														
205	364	0.0	222	190	0	174	15	0	80	-2	0	0	0.64	0.00
191	360	0.0	213	193	0	179	15	0	82	0	0	0	0.62	0.00
191	365	0.0	215	204	0	179	15	0	82	+1	0	0	0.66	0.00
203	353	0.0	216	188	0	175	15	0	81	+2	0	0	0.63	0.00
210	367	0.0	218	188	0	177	16	0	78	+3	0	0	0.65	0.00
205	366	0.0	218	205	0	169	15	0	78	0	0	0	0.64	0.00
197	345	0.0	206	196	0	178	14	0	84	0	0	0	0.64	0.00
194	361	0.0	208	201	0	179	16	0	77	0	0	0	0.65	0.00
197	343	0.0	205	188	0	167	16	0	79	+3	0	0	0.67	0.00
205	357	0.0	209	186	0	181	15	0	84	0	0	0	0.68	0.00
205	366	0.0	216	202	0	167	15	0	81	+2	0	0	0.68	0.00
209	360	0.0	208	191	0	181	15	0	80	0	0	0	0.63	0.00
Total Set Weight in Kgs:														
2400	4200		2580	2340	0	2100	180	0	960			0	8	0
Total Actual in Kgs:														
2412	4307		2554	2332	0	2106	182	0	966		0	0	7.79	0.00