

DHARANI READYMIX



MCI 70 Control System Ver 3.1

SCHWING
Stetter

Docket / Batch Report / Autographic Record

Batch Date : 05-Apr-2025
Batch Start Time : 05:44 PM
Batch End Time : 06:03 PM

Plant Serial Number: 746

Batch Number / Docket Number	: 1	Ordered Quantity	: 14.00 M ³
Customer	: THAMARAI FOUNDATION AND CHARITABLE TRUST	Production Quantity	: 7.50 M ³
Site	: THAMBIKKOTTAI	Adj/Manual Quantity	: 0.00 M ³
Recipe Code	: 1	With This Load	: 7.50 M ³
Recipe Name	: M25	Mixer Capacity	: 0.50 M ³
Truck Number	: TN50AY1180	Batch Size	: 0.50 M ³
Truck Driver	: KARTHIKEYAN.P		
Order Number	: ORD20250405122637		
Batcher Name	: Stetter		

Aggregate

Cement

Water

MS / ICE

Admixture

12 M	SAND	Moi	20 MM	20 MM	0	CEM1	CEM2	FILLER	WATER	-	ADMIX1	ADMIX2		
Targets based on batchsize in														
Kg	185	395	in %	200	190	0	175	15	0	80	+/-	0	0.70	0.00

Actual in Kgs.

179	392	0.0	196	185	0	173	15	0	80	-3	0	0	0.70	0.00
189	401	0.0	197	187	0	174	15	0	80	+3	0	0	0.69	0.00
178	379	0.0	192	187	0	178	15	0	81	+1	0	0	0.71	0.00
192	393	0.0	203	183	0	167	15	0	80	0	0	0	0.69	0.00
193	379	0.0	206	183	0	177	14	0	82	+2	0	0	0.71	0.00
177	394	0.0	204	199	0	181	15	0	81	0	0	0	0.66	0.00
191	405	0.0	209	197	0	171	15	0	78	+2	0	0	0.73	0.00
189	411	0.0	208	193	0	173	15	0	82	+3	0	0	0.66	0.00
185	400	0.0	201	182	0	170	15	0	83	0	0	0	0.69	0.00
178	379	0.0	209	183	0	172	15	0	79	-3	0	0	0.68	0.00
183	412	0.0	195	187	0	182	15	0	78	+1	0	0	0.67	0.00
178	403	0.0	202	189	0	172	15	0	79	+3	0	0	0.68	0.00
180	398	0.0	194	182	0	167	15	0	79	0	0	0	0.71	0.00
189	384	0.0	201	186	0	173	15	0	80	+1	0	0	0.67	0.00
180	391	0.0	200	189	0	172	14	0	83	-2	0	0	0.69	0.00

Total Set Weight in Kgs:

2775	5925	3000	2850	0	2625	225	0	1200		0	11	0
------	------	------	------	---	------	-----	---	------	--	---	----	---

Total Actual in Kgs:

2761	5921	3017	2812	0	2602	223	0	1205	0	0	10.34	0.00
------	------	------	------	---	------	-----	---	------	---	---	-------	------